Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 12	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/17/14

Weather Description

Sky Cover:	Cloudy	Amt. of Precip:	.7"	Wind:	10-15	(mph)
Temp: Low (F):	66 at 7:00	a.m.	High (F)		83 at 3:00	p.m.

CQA's On Site: Kevin Lesley

Daily Load Count: 302 loads of general fill material (4,832 CY, Cumulative 33,232 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 9 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier

Contractor(s) Construction Progress:

RCS resumed structural fill placement in south half of cell using 9 trucks and a D6 dozer for Lifts 1 and 2 along the south side. RCS resumed with same pattern of processing lifts using pneumatic roller following behind the dozer for compaction of placed structural fill materials. RCS offloaded 2 truckloads of GCL materials using excavator and crew of 3. Materials were untarped, placed and retarped.

CQA (s) Monitoring Activities and Test Results:

Observed and document today's Cell 10 construction progress in southern portion of cell including proof rolling and testing placed structural fill material using both nuclear density gauge and probe rod. Received and inventories GCL trucks # 12 & 13 during unloading, securing, & tarping process. As of today, we have received 214 Rolls of GCL material which have been inventoried and secured on site.

CQA Specialist: Kevin Lesley