Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 79	Contractor: RCS Excavation
Project Name: JED Cell 10	Installer: Comanco
Location: St. Cloud, Florida	Date: 6/9/2014

Weather Description

Sky Cover:	P. Cloudy	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	75 at 7:00	a.m.	High (F)	96 at 3:00	p.m.	

CQA's On Site: Chris Johnson

Contractor(s) Construction Progress:

RCS prepared forms for concreste base at the sump. Anchor trench on the eastern side of the cell was backfilled and outer slopes were finish graded. Concrete was poured for base in the afternoon.

CQA (s) Monitoring Activities and Test Results:

The site was visited at the request of the client to perform full time CQA services for the JED Cell 10 construction project. Monitored construction of concrete forms, rebar and concrete pour. Monitored anchor trench fill and compaction. Test results can be found in the Anchor Trench compaction summary.

CQA Specialist: Chris Johnson