Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 38	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 4/18/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	60 at 7:00	a.m.	High (F)	77 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 188 loads of general fill material (3,088 CY Cumulative 172,688 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed placing structural fill in storm water berm area using 12 haul trucks. Area was too wet to continue so trucks moved back to the north berm area with 1 full lift. Material continued to be too wet, so all haul trucks were shut down at noon. Meanwhile, grading work resumed throughout the south end of the cell.

Crew used excavator with wedge bucket to cut leachate trench from south berm toe of slope towards the north in preparation of survey.

CQA (s) Monitoring Activities and Test Results:

Observe and document berm construction of both berms in cell and beyond at the storm water berm. Test & proof roll north berm. Utilized nuclear density gauge for density testing as required.

CQA Specialist: Kevin Lesley