Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 30	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 4/9/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	68 at 7:00	a.m.	High (F)	83 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 423 loads of general fill material (6,768 CY Cumulative 137,792 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed placing structural fill today using 2nd Dozier in northeast section of the Cell today while the main # 1 Dozier operator has GPS set up on equipment for final grading throughout areas of the Cell.
After lunch 2nd Dozier moved to 4 pole from south end to resume placement of fill for next lift in the southwest section of the Cell.

CQA (s) Monitoring Activities and Test Results:

Observe and document today's grading and structural fill placement in all sections of Cell 10 as RCS moves from area to area throughout the Cell placing structural fill in the low areas. Run density test behind compactor in placed areas of fill using nuclear density gauge.

Attended progress / pre deployment liner meeting.

CQA Specialist: Kevin Lesley