Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 88	Contractor: RCS Excavation
Project Name: JED Cell 10	Installer: Comanco
Location: St. Cloud, Florida	Date: 7/7/2014

Weather Description

Sky Cover:	P. Cloudy	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	76 at 7:00	a.m.	High (F)	96 at 3:00	p.m.	

CQA's On Site: Chris Johnson

Contractor(s) Construction Progress:

RCS Tested the pipe connecting to the manhole on the header line nearest cell 10. Hydrostatic testing was done at 130psi. After a 3 hour expansion period the pressure was monitored over the course of 1 hour.

CQA (s) Monitoring Activities and Test Results:

The site was visited at the request of the client to perform full time CQA services for the JED Cell 10 construction project. Monitored pressure testing. Pipe maintained 130 psi for 1 hour after expansion period.

CQA Specialist: Chris Johnson