Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 4	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/6/14

Weather Description

Sky Cover:	Cloudy/Rain	Amt. of Precip:	0.3"	Wind:	0-10	(mph)
Temp: Low (F):	61 at 7:00	a.m.	High (F)		76 at 3:00	p.m.

CQA's On Site: Kevin Lesley

Daily Load Count: 202 loads of general fill material (3,232 CY, Cumulative 5,424 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 CAT D-6 Dozier, 7 - Off road haul trucks

Contractor(s) Construction Progress:

RCS resumed placing structural fill for lift 1 in N. West corner of cell using a total of 7 haul trucks.
RCS resumes using 2nd Dozier to grade haul road from borrow site and to degrub area beyond existing berm on east side of cell location. RCS is not planning on rolling for compaction till mid day tomorrow due to rain fall.

CQA (s) Monitoring Activities and Test Results:

Observe & document today's construction activities. Communicate through the day with RCS via Mike Rowley
Catch up on emails and paperwork while observing to assure no areas of placed material starts to pump due to weather conditions. Rain seems to have helped today with tightening soils in place..

CQA Specialist: Kevin Lesley