Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 53	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/8/14

Weather Description

Sky Cover:	Mostly Sunny	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	73 at 7:00	a.m.	High (F)	89 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed degrubbing new section in the borrow pit today preparing for protective cover material to be hauled into the cell. RCS built an access ramp (4-foot thick or more) up to and over the berm in the southwest corner of the cell using an excavator and haul trucks. Comanco deployed another half acre of GCL & secondary liner along the northern end of the cell along the toe of the northern berm then dropped back with composite over the primary liner in the northwest side of the cell. The Comanco crew also worked on repairs throughout the cell floor and tie in of the secondary Liner in the northwest corner of the cell.

CQA (s) Monitoring Activities and Test Results:

Observe and document all deployment activities of both HDPE liner & composite as well as observe placement of material for protective cover throughout the day.

CQA Specialist: Kevin Lesley