Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 44	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 4/26/14

Weather Description

Sky Cover:	Mostly Sunny	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	69 at 7:00	a.m.	High (F)	81 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumes working in northern end of the cell on slopes for finishing subgrade using both dozers, a front end loader and crew of 3 with shovels. RCS continues working on sump while 3 haul trucks run excess cut material out of the cell. Comanco works on cutting out last of marked destructs today while finishing up repairs throughout cell floor from Friday's deployment. Comanco also extrusion welds remaining deployed panels to tie-in today including repairs at all intersections along tie-in. Comanco completed repairs with vacuum test. While part of crew finished up repairs, Comanco resumed deploying secondary composite from southeast quadrant of the Cell.

CQA (s) Monitoring Activities and Test Results:

Observe and document today's deployment of composite and all remaining welding of repair patches and tie in seam. Catch up and cross check all documentation of liner material deployment and repairs including marked destructs.

CQA Specialist: Kevin Lesley