Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 45	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 4/28/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	10-15	(mph)
Temp: Low (F):	72 at 7:00	a.m.	High (F)	89 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS working on sump pump this AM while 3 haul trucks run material to northeast outside corner of Cell for ramp construction. Comanco is back on site getting ready to deploy more composite due to chance of rain. Comanco notified RCS that even if sump was ready they are not going to chance loosing any GCL this close to sump with rain in the forecast. Comanco crew started with vacuum test this morning while part of the crew began to stage for composite deployment. Comanco resumed composite placement in the northern slope covering slope and the floor area from the LCS trench to the East.

CQA (s) Monitoring Activities and Test Results:

Observe and Document all cell construction activities including composite placement & seaming activities of composite. Observe ramp construction into cell and test accordingly.

CQA Specialist: Kevin Lesley