Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 3	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/5/14

Weather Description

Sky Cover:	Cloudy	Amt. of Precip:	0"	Wind:	0-5	(mph)
Temp: Low (F):	65 at 7:00	a.m.	High (F)	78 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 137 loads of general fill material (~2,192 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 CAT D-6 Dozier, 7 - Off road haul trucks (only 5 running)

Contractor(s) Construction Progress:

RCS resumed bringing material from borrow to cell @8:40 am.
After proof rolling subgrade RCS began placement of structural fill for lift 1 in N.west corner of cell.
RCS used 1 pneumatic smooth drum roller for compaction once Dozier has placed the 12" loose lift.
RCS used 2nd Dozier to strip vegetation from Southwest corner of construction site.
Also used 2nd Dozier to work Haul Road from Borrow site throughout day.

CQA (s) Monitoring Activities and Test Results:

Monitor & document all construction activities including proof rolling subgrade and test compacted area of placed fill. Total of 15 density test taken with Nuclear Gauge. 13 total passing including Retest of SF-1 & SF-2 once area was reworked. 137 loads of material placed and compacted today for Approximately 2,192 yards

CQA Specialist: Kevin Lesley