Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 9	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/12/14

Weather Description

Sky Cover:	Cloudy	Amt. of Precip:	.2"	Wind:	10-25	(mph)
Temp: Low (F):	62 at 7:00	a.m.	High (F)		78 at 3:00	p.m.

CQA's On Site: Kevin Lesley

Daily Load Count: 213 loads of general fill material (3,408 CY, Cumulative 20,848 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade

Contractor(s) Construction Progress:

RCS resumed hauling structural fill material from borrow site to south half of cell for Lift 1 placement in south half using same equipment as previous 2 days. RCS used excavator and a crew of 4 guys to offload 6 truckloads of GCL material and bentonite. 5 trucks each with 17 rolls & 1 truck with 3 rolls for a total of 98 rolls delivered and inventoried today. 115 total rolls to date recieved.

CQA (s) Monitoring Activities and Test Results:

Observed and document today's continued placement of Lift 1 in south half of Cell 10 . Area too wet for compaction test today due to weather conditions as it was raining on top of the wet material already coming from the borrow pit and being place. Document and inventory 6 truckloads of GCL material as RCS offloaded and stacked material on raised finger berms. Monitor RCS covering and maintaining covering of stockpiled GCL material with heavy duty weatherproof tarps..

CQA Specialist: Kevin Lesley