Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 8	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/11/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	52 at 7:00	a.m.	High (F)	79 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 214 loads of general fill material (3,424 CY, Cumulative 17,440 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade

Contractor(s) Construction Progress:

RCS resumes placement of lift 2 throughout the North West corner of Cell 10 while following same pattern andprocedures for placement and compaction as Lift 1 in North West half of Cell 10 using D6 Dozier and pneumatic smooth drum roller. RCS also resumed placement of material for the continuation of Lift 1 East at existing storm water berm for an approximate 75' × 400' section. Peavey Survey on site to survey south end of Cell 10 construction site. RCS offloaded 1 truckload of GCL containing 17 rolls and 3 bags of Bentonite.

CQA (s) Monitoring Activities and Test Results:

Observed and documents Cell construction in North West corner including placement of structural fill material for lift 2 and expansion of Lift 1.
Density test taken throughout in place compacted material.
Document & Inventory #1 truckload of Synthetic Clay Liner Material. GCL from Cetco.

CQA Specialist: Kevin Lesley