Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 19	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/25/14

Weather Description

Sky Cover:	Mostly Cloudy	Amt. of Precip:	0"	Wind:	5-15	(mph)
Temp: Low (F):	66 at 7:00	a.m.	High (F)	88 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 422loads of general fill material (6,752 CY Cumulative 74,224 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumes with structural fill placement for Lift 3 from # 4 edge of liner marker working towards the southern section of Cell 10, utilizing the D6 Dozier and pneumatic smooth drum roller for spreading, grading & compaction of placed materials. Materials placed after lunch were wet and needed to be dried out before testing.

CQA (s) Monitoring Activities and Test Results:

Observe and document structural fill placement in southern half of Cell 10 while continuing to proof roll placed area of fill for pumping or rutting under weight of fully loaded haul trucks. Perform density test in areas dry enough to test with the dryer material areas passing nuclear density gauge and probe test.

CQA Specialist: Kevin Lesley