Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 64	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/21/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	0-5	(mph)
Temp: Low (F):	65 at 7:00	a.m.	High (F)	86 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed protective cover placement using same equipment today as yesterday including the two D6 dozers. Comanco resumed placement of primary composite in northeast quadrant of the cell up to where the primary liner ends. Comanco used front end loader to offload 21 rolls of 330 Composite and 2 bags zip ties from Skaps which arrived on site late morning.

CQA (s) Monitoring Activities and Test Results:

Observed and document protective cover placement. Document and observe all deployment and testing of geotextiles during today's deployment. Inventoried geocomposite materials delivered to the site today.

CQA Specialist: Kevin Lesley