Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 51	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/6/14

Weather Description

Sky Cover:	Sunny	Amt. of Precip:	0"	Wind:	0-5	(mph)
Temp: Low (F):	76 at 7:00	a.m.	High (F)	89 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS began to weld HDPE pipe together in east side of lined cell using a McElroy Pipe Fusion Machine while a couple of operators worked on dressing up the 1st section of the storm water berm west of the main haul road. Comanco resumed placing Primary liner in the west side of the cell From P-1, running P-49 through P-59 from the tie-in to the leachate trench. Comanco dropped back and caught all cross seams and panel seams with pressure test before remaining crew began repairs and vacuum test throughout placed areas. Comanco continued with extrusion welding of repairs and tie- in along the western berm and floor running 2 extrusion guns. All repairs have been vacuum tested before the crew resumed deployment of primary composite along the southwest section of the cell throughout the afternoon.

CQA (s) Monitoring Activities and Test Results:

Monitor all deployment and repair activities.
Also monitor pipe fusion activities.

CQA Specialist: Kevin Lesley