Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 36	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 4/16/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	56 at 7:00	a.m.		High (F)	78 at 3:00	p.m.

CQA's On Site: Kevin Lesley

Daily Load Count: 281 loads of general fill material (4,496 CY Cumulative 167,104 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed grading work on the cell floor and berms in the south half of the cell using GPS dozer while 2nd dozer continues working on the north berm. RCS used 3rd dozer to degrub area staked off for outer perimeter berm that runs from the borrow area gate towards existing berm south & east of Cell 10. RCS resumed use of the front end loader to run excess cut material to north end of Cell 10. RCS shut down trucks @ 3:00 today while dozers continued grading work throughout evening. RCS has rescheduled Peavey surveyors for Friday pushing liner start date to Monday. Comanco onsite filling more sand bags.

CQA (s) Monitoring Activities and Test Results:

Observe & document all construction activities for Cell 10 construction. Probe test and proof roll all areas of fill placement. Utilized nuclear density gauge to test compaction as required.

CQA Specialist: Kevin Lesley