Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 31	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 4/10/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	10-15	(mph)
Temp: Low (F):	60 at 7:00	a.m.	High (F)	84 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 489 loads of general fill material (7,824 CY Cumulative 145,616 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed Cell 10 construction using both dozers and 12 haul trucks running material from borrow site to cell. RCS continued full time tractor and box blade on haul roads. RCS has been having issues with there GPS so both dozers are grading and looking for low areas from stakes previously placed. Main dozer operator continued to shape outside slope throughout day for Cell 10. RCS used front end loader and crew of 3 to offload and stockpile geocomposite trucks # 8, 9 &10 today.

CQA (s) Monitoring Activities and Test Results:

Observe and document today's grading and structural fill placement in all sections of Cell 10. Run density test behind compactor in placed areas of fill using nuclear density gauge.

CQA Specialist: Kevin Lesley