Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 47	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 4/30/14

Weather Description

Sky Cover:	Mostly Cloudy	Amt. of Precip:	1.15"	Wind:	5-15	(mph)
Temp: Low (F):	75 at 7:00	a.m.	High (F)		91 at 3:00	p.m.

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS continued to pump out water from the sump with a 2" pump. RCS is bringing in a bigger (6" pump) this afternoon. RCS had ISCO on site this morning welding pipe for the leachate system. Comanco started deploying primary liner this morning once the area was cleaned and walked down and approved. ISCO is onsite welding the 24" pipe for the sump.

CQA (s) Monitoring Activities and Test Results:

Observe and document all deployment activities of primary liner in the southwest corner of the cell. Monitor pipe welding activities.

CQA Specialist: Kevin Lesley