Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 29	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 4/8/14

Weather Description

Sky Cover:	Cloudy	Amt. of Precip:	.2"	Wind:	10-15	(mph)
Temp: Low (F):	61 at 7:00	a.m.	High (F)		80 at 3:00	p.m.

CQA's On Site: Kevin Lesley

Daily Load Count: 364 loads of general fill material (5,824 CY Cumulative 131,025 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed running haul trucks to the cell from the borrow site while 2 doziers work on grading and fill placement today. Main operator is on gps dozier today working on outside slope of east side berm while 2nd operator spreads placed materials in the east side cell floor while pneumatic roller compacts and seals off placed material behind dozier operations. RCS has 2nd excavator in cell @ tie in degrubing existing slope up to liner markers from northwest to southwest ends of the cell.

CQA (s) Monitoring Activities and Test Results:

Observe and document today's structural fill placement. Density testing performed in the morning, however to wet for testing after lunch, proof roll only as material is holding up well. Additonal density test will be taken tomorrow morning.

CQA Specialist: Kevin Lesley