Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 63	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/20/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	72 at 7:00	a.m.	High (F)	84 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed placement of protective cover in the northwest corner of the cell today running 8 haul trucks and 2 D6 dozers. RCS also has crew assembling the 6" HDPE SDR 11 pipe for the primary section of the leachate drainage system. Comanco resumed placing composite in the southeast quadrant of the cell. Comanco also staged and organized additional liner material for deployment. Comanco has 3 man crew in trench welding primary HDPE liner to secondary liner at the south and east anchor trenches.

CQA (s) Monitoring Activities and Test Results:

Observed and document protective cover placement. Monitored pipe welding activities and extrusion welding of primary to secondary. Document and observe all deployment and testing of geotextiles during today's deployment.

CQA Specialist: Kevin Lesley