Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 6	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/8/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	0-5	(mph)
Temp: Low (F):	50 at 7:00	a.m.	High (F)	72 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 158 loads of general fill material (2,528 CY, Cumulative 11,344 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade

Contractor(s) Construction Progress:

RCS resumed structural fill placement today starting placement of material for Lift 2 in southwest corner of Cell 10 using a total of 8 Haul Trucks. Material coming from Borrow is same consistent Brown Silty Sand with patches of lighter brown sand which is signs of wet cut mixed with dryer cut. RCS resumed rolling spread material behind Dozier using Smooth Drum Roller for compaction.
Note:
Landfill has crew of 5 removing paper & plastic waste from Cell 10 construction area from yesterday & overnight strong Winds..

CQA (s) Monitoring Activities and Test Results:

Observe & document today's construction activities. Communicate through the day with RCS via Mike Rowley. Observe and document today's placement of Lift 2 as well as Proof roll in place lift material. Work on Summary for Fridays density test and take photo Documentation. No area ready for density test today as it will be tested on Monday.

CQA Specialist: Kevin Lesley