Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 56	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/12/14

Weather Description

Sky Cover:	Partly Sunny	Amt. of Precip:	0"	Wind:	5-15	(mph)
Temp: Low (F):	75 at 7:00	a.m.	High (F)	87 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed the placement of protective cover today in Cell 10 in the south west corner using 12 Haul trucks. RCS started degrubing existing east berm that runs from north berm back to the conex lay down area for pipe material. RCS is to use material from old berm to construct remaining areas of new storm water berm. Comanco crew is placing composite over secondary liner in northern section of the cell while 1 guy runs vacuum test of all remain repairs/patches from Saturday deployment. Comanco resumes cleanup over secondary HDPE liner areas out ahead of composite deployment.

CQA (s) Monitoring Activities and Test Results:

Monitor and document all deployment activities including repairs and marking defects and destructives for testing. CQA observe and document vacuum test along tie-in and floor area patches. Monitor protective cover placement in southwest quadrant of the cell.

CQA Specialist: Kevin Lesley