Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 55	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/10/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	5-15	(mph)
Temp: Low (F):	74 at 7:00	a.m.	High (F)	88 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed placing structural fill in Cell 10 over the Primary Liner in the southwest corner of the cell running 8 haul trucks into the cell. Crew of 3 workers were on the floor watching for wrinkles and also watching for small roots and debris. Comanco resumed placing GCL today on the northern slopes at the northeast corner of the cell and eventually the sump. RCS finished excavating anchor trench late yesterday for remaining areas of slope to be covered with secondary liner. Comanco used 3 wedges and 2 extrusion guns to black out remaining areas of the cell in the north with Secondary HDPE. Peavey onsite surveying final areas of the sump and north berm prior to liner completion.

CQA (s) Monitoring Activities and Test Results:

Monitor and document all deployment activities including repairs and marking defects and destructives for testing.

CQA Specialist: Kevin Lesley