Brantley Engineering, LLC

# CQA Daily Field Monitoring Summary



| | |
|---|---|
| Project Number: 2014-101 | Owner: Omni Waste of Osceola County, LLC |
| Report Number: 66 | Contractor: RCS Excavation |
| Project Name: JED Cell 10 Construction | Installer: Comanco |
| Location: St. Cloud, Florida | Date: 5/23/14 |

**Weather Description**

| | | | | | | |
|---|---|---|---|---|---|---|
| Sky Cover: | Sunny | Amt. of Precip: | 0" | Wind: | 0-10 | (mph) |
| Temp: Low (F): | 68 at 7:00 | a.m. | High (F) | | 92 at 3:00 | p.m. |

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed placing protective cover in southeast portion of the cell crossing over the LCS trench line while part of crew resumed placement of rock in the secondary section of the LCS trench ahead of the Comanco liner crew so primary liner could resume in the northeast. Comanco works on placing secondary composite before installing primary liner in the northeast corner of the cell. Comanco covered floor up to the toe of slope in the northeast corner of the cell today with primary liner.

CQA (s) Monitoring Activities and Test Results:

Observed and document protective cover placement. Document and observe all deployment and testing of geotextiles during today's deployment. Monitored placement of rock in the LCS trench. Observe and document HDPE installation activities. Work on paperwork and documentation logs. Obtain destructive samples and deliver to drop box for Saturday delivery.

CQA Specialist: Kevin Lesley