Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 71	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/29/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	0-10	(mph)
Temp: Low (F):	76 at 7:00	a.m.	High (F)	95 at 3:00	p.m.	

CQA's On Site: Chris Johnson and Kevin Lesley

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS placed protective soil layer in the central eastern area of the cell. Comanco extrusion welded primary liner to secondary liner in the anchor trench along the eastern and northern sides of the cell. Comanco installed rain flap along the eastern and northern sides of the cell.

CQA (s) Monitoring Activities and Test Results:

Observed and document deployment of geocomposite. Monitor and observed placement of protective cover materials. Observed extrusion welding activities of primary liner to secondary liner.

CQA Specialist: Chris Johnson