Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 67	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/24/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	0-10	(mph)
Temp: Low (F):	70 at 7:00	a.m.	High (F)	88 at 3:00	p.m.	

CQA's On Site: Chris Johnson and Kevin Lesley

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS placed protective cover material in the southeast quadrant of the cell. Comanco deployed primary geomembrane in the northeastern quadrant of the cell. Material was deployed using a skid steer and seamed using a fusion wedge.

CQA (s) Monitoring Activities and Test Results:

Observed and document protective cover placement. Document and observe all deployment and testing of geomembrane during today's deployment.

CQA Specialist: Kevin Lesley