From: Lubozynski, Tom
To: Aws97@aol.com;
cc: JCG@guerracorp.net; DePradine, Gloria-Jean; Whidden, Brad; Lubozynski, Tom; Levin, Laxsamee;
Subject: Approval to Disposal Waste in 1.36 Acre Portion of Cell 2A at Friends Recycling, LLC
Date: Wednesday, August 17, 2011 3:26:20 PM
Attachments: Construct complet dwg cell 2A-2 8-8-11.pdf
cert const complet for partial 2A -2 w signature.pdf

Mr. Gerald Laurenco
Friends Recycling, LLC
2350 N. W. 27th Avenue
Ocala, FL 34475

Marion County – SW
Friends Recycling, LLC – C&D Disposal & Recycling
WACS # 21012

Approval to Disposal Waste in 1.36 Acre Portion of Cell 2A

Dear Mr. Laurenco:

Guerra Development Corporation submitted the form "Certification of Construction Completion of a Solid Waste Management Facility" on your behalf. The submittal was made electronically on August 9, 2011. Although the form mentions 2.77 acres as the site acreage, the drawing identifies a 1.36 acre prepared area. Both are attached.

Permit SO42-0019600-007 requires the following:

19. Active Cells: The cells may be excavated to a depth not lower than elevation 64.0 feet NGVD 1929. Care is to be exercised during excavation to ensure that excavation does not breach any clay layer above the Floridan aquifer.

39. Cell 2 – Operations: Cell 2 is defined as the 12.3 acre parcel of land to the south and west of Cell 1 depicted on Sheet 2 of 6, (Reference No. 13 – Appendix A), signed and sealed by Juan Guerra, P.E. on January 25, 2008. Disposal operations within any portion of Cell 2 shall not commence until the following requirements have been completed.

(a) The Department has been notified and the financial assurance mechanism has been updated to include closure and long-term care costs for Cell 2 in accordance with the approved cost estimates. Financial assurance for Cell 2 shall be in place and approved by the Department's financial coordinator at least 60 days prior to placement of waste in the Cell 2 area.

And

(b) The professional engineer of record has submitted a signed and sealed Certification of Construction Completion of a Solid Waste Management Facility form and, if necessary, record drawings depicting any substantial deviations from the approved plans and specifications, Rule 62-701.730(3), F.A.C.

And

(c) The permittee has received written authorization from the Department's Central District, accepting the Certification of Construction Completion and updated financial assurance mechanism.

The elevations on the submitted drawing show the excavated bottom to be 64 feet NGVD or higher in Cell 2. This complies with specific condition 19 of the permit.

The detailed closure and long-term, care cost estimate dated April 21, 2008 included all of Cell 2. The cost estimate has been updated each year by inflation adjustments. The facility is up-to-date in its financial assurance mechanism.

The submitted "Certification of Construction Completion of a Solid Waste Management Facility" and its attached drawing provide the necessary documentation that the 1.36 acre portion of Cell 2A has been prepared correctly. The last inspection was on June 28, 2010. Ms. DePradine told me the 1.36 acre area should be allowed to accept waste.

This letter is the written authorization from the Department's Central District as required by Specific Condition 39.c. You may begin placing waste in that 1.36 acre portion of Cell 2A.

If you have any questions, please contact me at 407-897-4300.

Sincerely,

F. Thomas Lubozynski, P.E.
Waste Program Administrator

Attachment:

1. "Certification of Construction Completion of a Solid Waste Management Facility" form, dated 8/9/2011

2. Drawing submitted with Certification, dated 8/8/2011

cc: Juan C. Guerra, P.E., Guerra Development Corp. guerracorp@att.net

The Department of Environmental Protection values your feedback as a customer. DEP Secretary Herschel T. Vinyard Jr. is committed to continuously assessing and improving the level and quality of services provided to you. Please take a few minutes to comment on the quality of service you received. Simply click on this link to the DEP Customer Survey. Thank you in advance for completing the survey.

From: Juan Guerra [mailto:JCG@guerracorp.net]
Sent: Tuesday, August 09, 2011 9:49 AM
To: Lubozynski, Tom
Subject: Friends Recycling, LLC

Tom,

It has been a while since we had contact, so I hope you and yours are doing well.

On behalf of Friends Recycling, LLC, I have enclosed pertinent documents for another partial release to dispose of waste on a portion of Cell 2A. The documents enclosed are as follows:

1. Certification of Construction Completion, filled out, signed, dated and certified by the engineer of record (me).
2. A certified 11"x17" drawing showing as-built elevations and excavation limits.

As you may recall, this is the second partial completion request, with the first one applied for and granted in February of 2009. That area has been receiving waste and it is

currently at original ground level.

I will respectfully ask for a review of this electronic submittal and if these documents are deemed sufficient and adequate will then mail the hard copies to you. If you have any questions please feel free to contact me at (352) 629-8060 or at guerracorp@att.net.

Sincerely,

Juan C. Guerra, P.E.
President
Guerra Development Corp.
2817 NE 3rd Street
Ocala, Florida 34470
Telephone: (352) 629-8060
Facsimile: (352) 629-4379
E-mail: jcg@guerracorp.net