From: DePradine, Gloria-Jean
To: Whidden, Brad;
Subject: FW: Leachate Weep Repair at Tomoka Farms Road Landfill
Date: Tuesday, October 11, 2011 1:31:08 PM

---

fyi

-----Original Message-----
From: Jennifer Stirk [mailto:jstirk@co.volusia.fl.us]
Sent: Tuesday, October 11, 2011 10:55 AM
To: DePradine, Gloria-Jean
Cc: Chester Purves; Leonard Marion
Subject: RE: Leachate Weep Repair at Tomoka Farms Road Landfill

Gloria,

I just finished my post storm event checklist. There was some minor erosion along the toe drain system on the south side. We have a pump there pumping the small amount of standing water into the leachate system. The north side also has some standing water in the bermed area that is being pumped into the leachate system too.

Please let me know if you have any questions or need more information.

Thanks,
Jennifer

Jennifer R. Stirk
Environmental Specialist III
Volusia County Solid Waste Division
phone: 386-947-2952
fax: 386-947-2955

>>> "DePradine, Gloria-Jean" <GloriaJean.Depradine@dep.state.fl.us> 10/11/2011 8:43 AM >>>
Hi Jennifer,
Since we had lots of rain over the weekend, was there any problems with the north and south slopes and leachate?
Gloria

Please take a few minutes to share your comments on the service you received from the department by clicking on this link Copy the url below

to a web browser to complete the DEP survey:
http://survey.dep.state.fl.us/?refemail=GloriaJean.Depradine@dep.state.fl.us

From: Jennifer Stirk [mailto:jstirk@co.volusia.fl.us]
Sent: Thursday, October 06, 2011 1:44 PM
To: Whidden, Brad; DePradine, Gloria-Jean
Cc: Chester Purves
Subject: Leachate Weep Repair at Tomoka Farms Road Landfill

Gloria and Brad,

The purpose of this email is to notify FDEP per our Operations Plan of a leachate repair. On October 5, 2011, we started a leachate weep repair on the north side of the active class I cell. An area approximately 210 feet in length, 4 feet wide, and 6 feet deep was excavated and back filled with 4 feet of rock (112 tons) and 2 feet clean fill dirt (432 cubic yards). As the working face moves to the east we anticipate that this repair will need to move eastward also. We
will update you as it is constructed.

Also, we will have pictures and more updates during our October 14, 2011 meeting . If you have any questions please let me know.

Thanks,
Jennifer Stirk