From: Jennifer Stirk
To: Whidden, Brad; DePradine, Gloria-Jean;
cc: Chester Purves; Leonard Marion;
Subject: Fwd: Continuation of the weep repair
Date: Monday, November 07, 2011 4:12:14 PM

Gloria and Brad,

Additional information to the continued weep repair. On November 3, 2011 the weep repair tench was extended eastward where it tied into condensate sump 5. The area excavated was approximately 6 feet deep, 4 feet wide, and 90 feet long. It was backfilled with 4 feet of rock (72 tons) and 2 feet of cover dirt (26 cubic yards).

If you have any questions or need additional information please let me know.

Thanks,
Jennifer Stirk

Jennifer R. Stirk
Environmental Specialist III
Volusia County Solid Waste Division
phone: 386-947-2952
fax: 386-947-2955

>>> Jennifer Stirk 10/20/2011 9:47 AM >>>
Gloria and Brad,

Additional information to the continued weep repair. On October 14, 2011 the weep trench was extended eastward again. The area excavated was approximately 30 feet long, 4 feet wide and 6 feet deep. It was backfilled with four feet of drainage rock (72 tons) and 2 feet of cover dirt (36 cubic yards).

If you have any questions or need additional information please let me know.

Thanks,
Jennifer Stirk

Jennifer R. Stirk
Environmental Specialist III
Volusia County Solid Waste Division

phone: 386-947-2952
fax: 386-947-2955

>>> Jennifer Stirk 10/17/2011 2:55 PM >>>
Gloria and Brad,

We have continued the weep trench eastward. On October 12, 2011 the area excavated and back filled was approximately 150 feet in length, 4 feet wide, and 8 feet deep using 90 tons of rock for drainage (3.5 feet deep) and 54 cubic yards of soil as backfill/cover. On October 13, 2011, the area excavated and backfilled was approximately 100 feet long, 4 feet wide, and 6 feet deep using 98 tons of rock (3 feet deep) and 50 cubic yards of soil as backfill/cover.

If you have any questions please let me know.

Thanks,
Jennifer Stirk

Jennifer R. Stirk
Environmental Specialist III
Volusia County Solid Waste Division
phone: 386-947-2952
fax: 386-947-2955

>>> Jennifer Stirk 10/12/2011 2:49 PM >>>
Gloria and Brad,

In accordance with our operations plan Volusia County Solid Waste is notifying FDEP of a weep repair. This is a continuation of the weep repair that was started on October 5, 2011. As indicated the repair is moving eastward as needed as our working face moves eastward. The area excavated on October 11, 2011 was approximately 4 feet in width, 6 feet in depth, and 30 feet in length. The excavated area was back filled with 18 tons of drainage rock and covered with 126 cubic yards of fill dirt. Again, the repair will continue eastward as the working face moves eastward and we will update FDEP as this occurs.

If you have any questions or need additional information please let me know.

Thanks,
Jennifer Stirk

Jennifer R. Stirk

Environmental Specialist III
Volusia County Solid Waste Division
phone: 386-947-2952
fax: 386-947-2955