Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 2	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/4/14

Weather Description

Sky Cover:	Clear	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	62 at 7:00	a.m.	High (F)	80 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count:

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 6 - Off road haul trucks

Contractor(s) Construction Progress:

RCS continues to work on construction of haul road from borrow area to the cell area. Continue grading existing cell site conditions in preparation of subgrade placement. Removed wet materials and replace with dry materials while utilizing vibratory smooth drum roller to compact area prior to proof roll.

CQA (s) Monitoring Activities and Test Results:

Proof rolled areas (Northwest corner of cell) where wet material was removed and replaced with dry material. Some areas passed proof roll, while others were still too soft and will be reworking tomorrow.

CQA Specialist: Kevin Lesley